BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Supply & erection of street name boards in areas in Ward No. 11. Byatarayanapura.
2	Amount of Work Portion	638891.71
3	Estimate cost	10.00 Lakhs.
4	Name Of Contractor	A. Mohith Kumar.
5	Agreement No.	117/16.2-23.
6	No. and date Under which the work order has been issued	117/16.2.23
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	12.5.23.
9	Date of receipt of application in the sub-division office	12.5.23
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	20 %.
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	85 Days.
15	Date of recommending time limit applied for	16.5.23 to 20.7.23
16	Wheather the original application of contractor is enclosed	Enclosed
17	Balance work remaining to be done	80 %.
18	Probable time required for completion of remaining work	20.7.23
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Wheather the notice as per clause has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to Election Code of Conduct. Hence EoT may be Approved.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EoT may be Approved.

Assistant Engineer
Ward No

Executive Engineer
Byatarayanapura Division,

Asst. Executive Engineer
Sub. Division

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Chief Engineer
Yelahanka Zone